Review Assignment

Cost file for Cedarline Medical Center LLC, CLM-26-402550. Prepared by Northstar Building Cost Consultants on 2026-08-29.

The contractor quantity schedule counts both clinical wings. The independent takeoff counts the wet north-wing assemblies and the marked corridor areas. Each line below is priced from that separate takeoff and the same local trade quotations. The south-wing scope remains present in the submitted proposal.

The comparison uses current local trade prices for the described work. Lump-sum allowances include normal labor, materials, waste and access within each priced scope. Prices are in USD before tax.

Reviewed Line L1

Drywall and partitions

Submitted line: $120,000.00. Independently reviewed lump-sum allowance: $94,426.23.

The allowance follows the independent takeoff and local trade comparison recorded in this cost file.

Reviewed Line L2

Flooring replacement

Submitted line: $135,000.00. Independently reviewed lump-sum allowance: $106,229.51.

The comparison includes the removal and reinstatement operations listed for this trade, within the marked work boundary.

Reviewed Line L3

Paint and finish

Submitted line: $60,000.00. Independently reviewed lump-sum allowance: $47,213.11.

Scope reference: North consulting wing and the associated removal/reinstatement boundaries in the survey.

Reviewed Line L4

Ceiling systems

Submitted line: $65,000.00. Independently reviewed lump-sum allowance: $51,147.54.

The allowance follows the independent takeoff and local trade comparison recorded in this cost file.

Reviewed Line L5

Millwork

Submitted line: $85,000.00. Independently reviewed lump-sum allowance: $66,885.25.

The comparison includes the removal and reinstatement operations listed for this trade, within the marked work boundary.

Reviewed Line L6

Electrical

Submitted line: $45,000.00. Independently reviewed lump-sum allowance: $35,409.84.

Scope reference: North consulting wing and the associated removal/reinstatement boundaries in the survey.

Reviewed Line L7

Demolition

Submitted line: $100,000.00. Independently reviewed lump-sum allowance: $78,688.52.

The allowance follows the independent takeoff and local trade comparison recorded in this cost file.

Price Comparison Schedule

Line	Scope description	Submitted	Review opinion
L1	Drywall and partitions	$120,000.00	$94,426.23
L2	Flooring replacement	$135,000.00	$106,229.51
L3	Paint and finish	$60,000.00	$47,213.11
L4	Ceiling systems	$65,000.00	$51,147.54
L5	Millwork	$85,000.00	$66,885.25
L6	Electrical	$45,000.00	$35,409.84
L7	Demolition	$100,000.00	$78,688.52